



**Project Name : 132kV Transmission cabling works in East and West Areas.**

**Ref: 160E/2019(1)**

**Daily Report**

**3B3- Double circuit 132 kV Cable Route from New 132/33 kV SEIH DIBBA main S/S (SDMN) to Existing 132/33 kV DIBBA main S/S**

**Day**

Thursday

**Date**

4-May-23

Sky	Clear	Cloudy	Dusty	Rain	Temperature	°C	26			
						h				
Wind	Still	Mod. Still	Windy	High	Humidity	%	76			
						h				

**Resources Employed**

Discipline	No.	Total	B2-Project Control / Engineering	No.	Total
<b>A – Management (Common)</b>			B1 - Site Engineer ( Civil / Electrical )	1	4
A1 - Project Manager	1	3	B2 - Site Safety Officer	1	
A2 - Site Manager	1		B3 - Foreman	2	
A3 - Project –Co-ordinator	1		<b>C-Construction Labour /Others</b>		
<b>B - Project Control / Engineering (Common)</b>			C1 – Labours	20	25
B1 - Project Engineer Electrical	1	7	C2 – Drivers ( pickup + Minibus )	2	
B2 - Project Engineer Civil	1		C3 - Crane Operator	1	
B3 - Planning Engineer	1		C4 - Carpenter/Mason/Cable Joiner	0	
B4 - QA Engineer	1		C5 - JCB/Excavator/Shovel Operator	2	
B5 - Document Controller	1		<b>D - Const. Equipment / Vehicle</b>		6
B6 - CAD Draftsman	0		D1 - Mini Bus	2	
B7 - Surveyor	1		D2 - Crane 25 ton	1	
B8 - Office Boy	1		D3 - JCB/Excavator	2	
			D4 – Shovel / Boom Loader	0	
			D5 – Pickup	1	
			D6– Winch Machine	0	

**Today's Work Progress**

- 1.Excavation works in progress section-3 (Today 30 Mtr).
- 2.Excavation works in progress section-1 (Today 16 Mtr).
- 3.Trough offloading in section-04.

**Planned work for Tomorrow :**

- 1.Excavation to be continued for section-01.
- 2.Profile drawing preparation for PART-B.
- 3.Construction drawing PART-C under preparation.

**SCAN ELECTRO MECHANICAL CONT. CO. L.L.C**

SAMAR SIDDIQI  
Site Manager



**EWE**

Name  
Designation

SAMAR SIDDIQI  
Site Manager

4-May-23

Date:



## 160E-2019(1) 3B - OCC

SI No.	Duct Bank No.	Section	Length (M)	Submission	DCS	Approval	Execution status	Remarks
1	OCC-01	1	14.3	Submitted	DTS-0439	Code-02	Not started	To be resubmitted
2	OCC-02		9.1	Submitted	DTS-0440	Code-02	Not started	To be resubmitted
3	OCC-03		9.3	Submitted	DTS-0441	Code-02	Not started	To be resubmitted
4	OCC-04		15.5	Submitted	DTS-0442	Code-02	Not started	To be resubmitted
5	OCC-05	2	8.3	Submitted	DTS-0446	Code-02	Not started	To be resubmitted
6	OCC-06		8.4	Submitted	DTS-0447	Code-02	Not started	To be resubmitted
7	OCC-07		8.4	Submitted	DTS-0448	Code-02	Not started	To be resubmitted
8	OCC-08		8.4	Submitted	DTS-0449	Code-02	Not started	To be resubmitted
9	OCC-09		8.4	Submitted	DTS-0450	Code-02	Not started	To be resubmitted
10	OCC-10	3	8.4	Submitted	DTS-0452	Code-02	Not started	To be resubmitted
11	OCC-11		8.4	Submitted	DTS-0453	Code-02	Not started	To be resubmitted
12	OCC-12		8.4	Submitted	DTS-0454	Code-02	Not started	To be resubmitted
13	OCC-13		23	Submitted	DTS-0455	Code-02	Not started	To be resubmitted
14	OCC-14		8.6	Submitted	DTS-0456	Code-02	Not started	To be resubmitted
15	OCC-15		10.8	Submitted	DTS-0457	Code-02	Not started	To be resubmitted
16	OCC-16	5	29.6					
17	OCC-17		22.7					
18	OCC-18		12.5					
19	OCC-19		15.8					
20	OCC-20		16.9					
21	OCC-21		17.8					
22	OCC-22		17.9					
23	OCC-23	6	27.1					
24	OCC-24		15.8					
25	OCC-25		11.5					
26	OCC-26		15.8					
27	OCC-27	7	10.3					
28	OCC-28		11					
29	OCC-29	8	8.3					
30	OCC-30	9	13					
31	OCC-31		14.2					
TOTAL DB LENGTH (M)			417.90					

**160E/2019(1) 3B - HDD/Wadi crossing**

HDD Number	Length(Mtr)	Section	Submission	DCS	Approval	Execution status	Remarks
HDD-01	<b>15.00</b>	1	Submitted	DTS-0438	Code-02	Not started	To be resubmitted
HDD-02	<b>66.40</b>						
HDD-03	<b>50.90</b>	2	Submitted	DTS-0443	Code-02	Not started	To be resubmitted
HDD-04	<b>21.40</b>	5					
HDD-05	<b>39.10</b>	6					
HDD-06	<b>26.40</b>	7					
HDD-07	<b>77.10</b>						
HDD-08	<b>19.70</b>						
HDD-09	<b>11.30</b>	8					
HDD-10	<b>112.60</b>						
HDD-11	<b>10.00</b>						
HDD-12	<b>10.20</b>						
HDD-13	<b>53.10</b>						
HDD-14	<b>21.60</b>	9					
WD-01	<b>12.20</b>	1					
WD-02	<b>42.90</b>	4					
WD-03	<b>12.00</b>	5					
WD-04	<b>17.50</b>	6					
WD-05	<b>12.00</b>	7					
WD-06	<b>39.20</b>	9					
<b>Total Qty</b>	<b>670.60</b>						

**160E/2019(1) 132kV Transmission cabling works in East and West Areas**



**Excavation in sec-01**



**Excavation in sec-01**



Name		Samar Siddiqi		EWE	
Designation		Site Manager			
Date		04-05-23		Date:	